

Study Name 15-NY 434 AT APALACHIN BRIDGE
Start Date Tuesday, September 17, 2019 7:00 AM
End Date Tuesday, September 17, 2019 5:30 PM
Site Code

Report Summary

Time Period	Class.	Southbound					Westbound					Eastbound					Crosswalk				
		L	R	U	I	O	T	R	U	I	O	L	T	U	I	O	Total	SB	WB	EB	Total
Peak 1	Lights	265	175	0	440	273	111	227	0	338	651	46	386	0	432	286	1210	SB	0	0	0
Specified Period	%	98%	89%	0%	94%	98%	90%	98%	0%	95%	96%	98%	94%	0%	95%	90%	95%		0%	0%	
7:00 AM - 9:30 AM	Buses	1	13	0	14	1	3	0	0	3	11	1	10	0	11	16	28	WB	0	0	0
One Hour Peak	%	0%	7%	0%	3%	0%	2%	0%	0%	1%	2%	2%	2%	0%	2%	5%	2%		0%	0%	
7:30 AM - 8:30 AM	Trucks	4	8	0	12	4	9	4	0	13	17	0	13	0	13	17	38	EB	0	0	0
	%	1%	4%	0%	3%	1%	7%	2%	0%	4%	3%	0%	3%	0%	3%	5%	3%		0%	0%	
	Total	270	196	0	466	278	123	231	0	354	679	47	409	0	456	319	1276		0	0	0
	PHF	0.84	0.69	0	0.77	0.87	0.9	0.88	0	0.9	0.86	0.56	0.84	0	0.8	0.76	0.84				
	Approach %				37%	22%				28%	53%				36%	25%					
Peak 2	Lights	366	331	0	697	312	265	230	0	495	674	82	308	0	390	596	1582	SB	0	0	0
Specified Period	%	99%	95%	0%	97%	98%	99%	98%	0%	98%	99%	100%	98%	0%	98%	97%	98%		0%	0%	
3:00 PM - 5:30 PM	Buses	0	0	0	0	1	0	1	0	1	0	0	0	0	0	0	1	WB	0	0	0
One Hour Peak	%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%		0%	0%	
4:30 PM - 5:30 PM	Trucks	2	17	0	19	4	3	4	0	7	8	0	6	0	6	20	32	EB	0	0	0
	%	1%	5%	0%	3%	1%	1%	2%	0%	1%	1%	0%	2%	0%	2%	3%	2%		0%	0%	
	Total	368	348	0	716	317	268	235	0	503	682	82	314	0	396	616	1615		0	0	0
	PHF	0.8	0.78	0	0.79	0.91	0.89	0.93	0	0.91	0.92	0.85	0.9	0	0.89	0.91	0.93				
	Approach %				44%	20%				31%	42%				25%	38%					